

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027			Qtr 3, 2027					
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul					
1		Process Plant	431 days	Sat 25/04/26	Tue 29/06/27																									
2		Construction	415 days	Sat 25/04/26	Sun 13/06/27																									
3		Dry Commissioning	70 days	Wed 17/03/27	Tue 25/05/27																									
4		Wet Commissioning	56 days	Wed 7/04/27	Tue 1/06/27																									
5		Ore Commissioning	42 days	Wed 19/05/27	Tue 29/06/27																									
6		Tailings Storage Facility	272 days	Fri 2/10/26	Wed 30/06/27																									
7		Construction	226 days	Fri 2/10/26	Sat 15/05/27																									
8		Pre-Commissioning	2 days	Sun 16/05/27	Mon 17/05/27																									
9		Wet Commissioning	1 day	Wed 2/06/27	Wed 2/06/27	8,4																								
10		Commence Tailings Deposition	1 day	Wed 30/06/27	Wed 30/06/27	9,5																								
11		Evaporation Ponds	42 days	Sun 23/08/26	Sat 3/10/26																									
12		Construction	40 days	Sun 23/08/26	Thu 1/10/26																									
13		Pre-Commissioning	1 day	Fri 2/10/26	Fri 2/10/26	12																								
14		Wet Commissioning	1 day	Sat 3/10/26	Sat 3/10/26	13																								
15		Waste Water Treatment Plant	103 days	Sun 1/02/26	Thu 14/05/26																									
16		Construction	75 days	Sun 1/02/26	Thu 16/04/26																									
17		Pre-Commissioning	14 days	Fri 17/04/26	Thu 30/04/26	16																								
18		Commissioning	14 days	Fri 1/05/26	Thu 14/05/26	17																								

Project: Youanmi Project Comm Date: Mon 12/01/26	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			